Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

SBRW-133/14-15

No. ***First & Final*** (For Other Works) Date...../...../2014

31/7/14

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. 243 Dated 31/7/14 Divisional Cash Book Voucher No..... Dated.....

Sub Divisional Work Code: **006-14-000003**

Schedule Docket No. Head of Account: P-1271 POR Est.Cost: **25.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): **Improvements to Roads and Drains at Thanisandra Villge in Ward No. 06, Baytarayanapura Sub Division.**

Name of Contractor and Full Address : *Sri. M B Hombal,Contractor, No.828/1, 2nd Cross, SRS Road, Peenya 1st Stage Near KEB Office Bangalore-54.*

Reference to Agreement No. **EE/BTP/BBMP/E-PMT/36/2014-15** Date: **15.07.2014**

Certified that the measurements were taken by me on 30/7/14 and recorded of Pages 190555-65 of measurement Book No. 8906 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 30/7 .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount
   adjusted towards cash advance recovery of
   b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

1st & Final Bill	243207=00
II	24312=00
VAT	97248=00
FSD	158028=00
CWF	24312=00
CGST	2431=00
Roy	36119=00
Total ded	342450=00
By cheque	2088757=00
Total amount adjusted -	

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....

(For use in the Office)

Stamp

243207=00
342450=00
2088757=00

Initials of Officer making payment

Executive Engineer

9/3/16

Sl. No.	Descriptions	Unit
1	KSRRB 300-2. Earth work excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications MORTH chapter 3.cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum
2	KSRB 4-1.3 : Providing and laying in position **plain cement concrete of mix M7.5 with OPC cement @ 180 Kgs** using **40mm** and down size graded granite metal, corse aggregates @ 0.85 cum and fine aggregtes @ 0.58cum machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, **in foundation and plinth**, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum
3	KSRB 5.2-2 : Providing and constructing granite / trap / basalt size stone masonry in **foundation with cement mortar 1:6**, stone hammered dressed in courses not less than 20 cms high, bond stones, at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum
4	KSRB 15.1.3: Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Sqm
5	KSRB 4-1.6 : Providing and laying in position plain cement concrete of **mix M15 with cement @ 240 kgs with 20mm** and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications, specification. No. KBS 4.1,4.2. cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum
6	KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for **vertical surface** such as **walls at any thickness**, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Sqm
7	KSRB 4.2.2 : Providing and laying in position **reinforced cement concrete of design mix M20 with OPC cement @ 320 Kgs with 20mm** and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @ 0.459 cum wuth superplastisier @ 3lts confirming to IS 9103-1999 reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works **in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, wall** (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.6 cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum
8	KSRB 4.9.2 : Providing **T.M.T steel reinforcement for R.C.C** work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Qntl
9	KSRRB 500-3: Scarifying existing stone metal layer upto 75mm thick along with their bituminous surface, picking up scarified materials and stacking of old serviceable materials with lead of 100m, sequential spreading of the salvaged aggregates with fresh aggregates on prepared base and consolidating as per water bound macadam specifications including cost of all labour, HOM of machineries complete as per specifications. MORTH chapter 5, cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Sqm
10	Providing, laying, spreading and compacting graded stone aggregate to **wet mix macadam** specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	226.68	90.00	20401.00	226.68	20401.00	
-	-	23.02	4290.00	98756.00	23.02	98756.00	
-	-	20.09	3484.00	69994.00	20.09	69994.00	
-	-	33.48	76.00	2544.00	33.48	2544.00	
-	-	2.23	4690.00	10459.00	2.23	10459.00	
-	-	360.66	271.00	97739.00	360.66	97739.00	
-	-	63.50	5600.00	355600.00	63.50	355600.00	
-	-	47.62	7200.00	342864.00	47.62	342864.00	
-	-	2244.00	72.00	161568.00	2244.00	161568.00	
-	-	336.60	1100.00	370260.00	336.60	370260.00	

11	KSRRB 500-1.1 : Cleaning the existing WBM road surface including removing of binding materials and other foreign matter with wire bushes and small picks, sweeping with brooms or soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries, curing complete as per specifications. Specification No. 500-1.3 cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	
12	KSRRB 500-5: providing and applying primer coat from 12.2 to 14.6kg per 10 sqm for surfaces of high porosity over prepared surface of granular base with cut back M.C.-70 or any other bitumen mixed with diesel at 13 kg per 10 sqm heated in bitumen boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH chapter 5, cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Sqm
13	KSRRB M500-18: Providing and laying semi dense bituminous concrete 25mm thick with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desired compaction as per MORTH specifications clause No. 500.8 complete in all respects as per specificationsWith 60/70 grade bitumen using 40-60 HMP, cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum
	Total	
	Add 1% Third Party QC Charges	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

-	-	2244.00	10.00	22440.00	22 ಕಿಮೀ	22440.00	
-	-	2244.00	142.00	318648.00	22 ಕಿಮೀ	318648.00	
-	-	56.10	9981.00	559934.00	56.10	559934.00	
				2431207.00		**2431207.00**	
				24312.00		**24312.00**	
				2455519.00		**2455519.00**	

2431207=00

2431207=00

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ